No. 1st and
Division DI
Bill Rec
Sche
Na

COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS TO 1ST CROSS, 1ST A CROSS, 1ST B CROSS, 2ND D CROSS, 3RD CROSS 4TH MAIN & 5TH MAIN ROADS OF DEFENCE COLONY IN BAGALAGUNTEE IN WARD NO. 14**

2. Sanctioned Estimate No. & Dt : AS/06/16-17, Dt:- 19-04-2017
TS/46/16-17, Dt:- 28-04-2017

3. Head of Account which is Chargeable : pwr-3085

4. Work Order No. & Dt : ED/DD/82/17-18 dt 19.5.17

5. Name of Contractor : **TECHNICAL MANAGER (WEST), KRIDL**

6a. Time stipulated for completion of work : 90 days.

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 5675/16-17

8. Check measurement of the Asst. : M.B. No. 5675/16-17 Page No. 56/24,52 to 56246/2

Asst. Exe. Eng. / Exe. Eng : —

Page No. 56/24,52 to 56246/2

9. Name of the Office / Official incharge of the work : —

10. a) Asst. Engineer : D.S. ಮಂಜುನಾಥ್

b) Asst. Exe. Engineer : ರಾಧಕೃಷ್ಣ

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
5000	4994717-00	—	52830

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
W/4

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER - 5
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

ACCOUNTS SUPTD. ( )

Scanned by CamScanner